

WOOLSHED WOF CHECKLIST

Farmer:

Property:

Email:

The woolshed WOF check should be done by the farmer as the principal and the shearing contractor as the employer (where applicable) and updated every year. Put clear solutions to any fail areas in a hazard management plan.

Site Check P = Partial G = Good

Area	P	G	Comments
Vehicle access: Parking area Banks Power lines			
Entries and Exits: Clear and well-marked Adequate lighting Steps and landings			

P = Partial G = Good

Area	P	G	Comments
Emergency plan: Emergency exit/s marked Property location Telephone access			
Floors: (wool room, shearing board/grating) No holes No missing or loose boards Non-slip surface No protruding objects			
Shed Design: Drag aligned (pens to stands) Distance between stands OK?			
Shearing Plant: Switches on and off Elbow protector worm drive Auto cut-out Well mounted belt guards			

P = Partial G = Good

Area	P	G	Comments
Electrical: Cables/placement Plugs Switchboard			
Lighting: Wool room Shearing board Pens			
Wool press: (manual/powered/no-tramp Wool room Guarding and fittings Emergency stop Press brake (manual)			
Grinder: Guards On/Off switch Belt guards			

P = Partial G = Good

Area	P	G	Comments
Doors and Gates: Functioning Catches and hinges			
Hygiene: Clean functional toilet Running water Adequate washing facilities Clean drinking water			
Chemicals: Secure storage			
Storage: Separate area for clothing Separate area for towels			

Completed by:

Farmer:

Shearing contractor:

Date: